


C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule						20-Mar-20																			
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020										2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr
Notice To Proceed																												
Administrative																												
1010	NOTICE TO PROCEED	01-Jul-19		0	0	◆																						
Project Milestone																												
Administrative																												
1100	SUBCONTRACTOR AWARD START	01-Jul-19		0	0	◆																						
Mobilization/Site Investigation																												
6869	CONSTRUCTION MOBILIZATION	01-Jul-19		0	5	◆																						
Exist bldg Selective Demo/Hazmat Abatement																												
6708	START OF INTERIOR DEMO / ABATEMENT	31-Jul-19		0	2		◆																					
6795	FINISH OF INTERIOR DEMO / ABATEMENT		08-Nov-19	0	74					◆																		
6712	REMOVE BUILDING SKIN	10-Dec-19		0	5						◆																	
Foundation Work																												
6858	START OF FOUNDATION WORK	25-Mar-20		0	0										◆													
6888	FINISH OF FOUNDATION WORK		05-May-20	0	0											◆												
Building Structure																												
6892	START OF STEEL	06-May-20		0	0												◆											
7009	START OF CAST-IN-PLACE CONCRETE	13-Jul-20		0	0													◆										
7008	FINISH OF STEEL		17-Jul-20	0	1														◆									
7052	FINISH OF CAST-IN-PLACE CONCRETE		31-Aug-20	0	23															◆								
Building Exterior Skin																												
6205	START OF CURTAINWALL	17-Jul-20		0	40														◆									
7058	START OF PRECAST	23-Jul-20		0	28															◆								
7115	FINISH OF PRECAST		04-Nov-20	0	0																◆							
7353	FINISH CURTAINWALL		15-Dec-20	0	5																	◆						
7243	FINISH ROOFING MEMBRANE		02-Feb-21	0	41																		◆					
C Street Level																												
7677	C LEVEL READY FOR OWNER VENDOR WORK		24-Mar-21	0	0																				◆			
9110	2B.1 EAST PLAZA READY FOR OCCUPANCY		09-Apr-21	0	31																					◆		
7679	C LEVEL READY FOR OWNER OCCUPANCY		28-Apr-21	0	22																						◆	
John Marshall Level																												
8064	JM LEVEL READY FOR OWNER VENDOR WORK		05-May-21	0	0																						◆	
9130	JM LEVEL SECURE CORRIDOR READY FOR OWNER OCCUPANCY		28-May-21	0	0																						◆	
9120	JM LEVEL READY FOR OWNER OCCUPANCY		28-May-21	0	0																						◆	
Prisoners Corridor JM/IN																												

Page 1 of 32

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule										20-Mar-20																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020							2021																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
C Street - 2B Baseline Schedule	 8373	JM/IN PRISONERS CORRIDOR READY FOR OWNER OCCUPANCY		28-May-21	0	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													









































C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule				20-Mar-20																									
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020														2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun		
	1390	FCC Review Stuctural Steel Drawings	28-Aug-19	11-Sep-19	10	44																										
	1410	CM & A/E Review Structural Steel Drawings	12-Sep-19	25-Sep-19	10	44																										
	1420	FCC Review Metal Deck Drawings	26-Sep-19	27-Sep-19	2	44																										
	1430	CM & A/E Review Metal Deck Drawings	30-Sep-19	11-Oct-19	10	44																										
	Building Exterior Skin																															
	1440	Prepare Punch Window System Submittals	20-Aug-19	19-Sep-19	21	40																										
	1460	Prepare Stone Shop Drawings	21-Aug-19	02-Oct-19	30	28																										
	1450	Prepare Precast Shop Drawings	21-Aug-19	02-Oct-19	30	29																										
	1500	FCC Review Stone Shop Drawings	03-Oct-19	09-Oct-19	5	68																										
	1490	FCC Review Precast Submittals	03-Oct-19	09-Oct-19	5	132																										
	1470	FCC Review Punch Window Systems Submittals	03-Oct-19	17-Oct-19	10	40																										
	1530	CM & A/E Review Stone Shop Drawings	10-Oct-19	30-Oct-19	15	68																										
	1540	CM & A/E Review Precast Submittals	10-Oct-19	30-Oct-19	15	132																										
	1480	CM & A/E Review Punch Window Systems Submittals	17-Oct-19	15-Nov-19	21	40																										
	1510	Prepare Curtainwall System Submittals	15-Nov-19	31-Dec-19	30	90																										
	1525	Fab/Delivery of Mock-Up Material	15-Nov-19	26-Feb-20	70	40																										
	1550	FCC Review Curtainwall System Submittals	31-Dec-19	08-Jan-20	5	90																										
	1560	CM & A/E Review Curtainwall System Submittals	08-Jan-20	29-Jan-20	15	90																										
	1520	Build Exterior Skin Mock Up	26-Feb-20	08-Apr-20	30	40																										
	1570	Exterior Skin Mock Up Test	08-Apr-20	15-Apr-20	5	40																										
	Interior Build out																															
	2452	Prepare Metal Stud/Drywall Submittal	12-Jul-19	18-Jul-19	5	24																										
	3020	Prepare Exhaust Fan Submittal	16-Jul-19	29-Jul-19	10	211																										
	2030	Prepare ATC Submittal	16-Jul-19	03-Sep-19	35	165																										
	1860	Prepare Diffuser/Register Submittals	16-Jul-19	17-Sep-19	45	120																										
	1800	Prepare VAV Submittal	16-Jul-19	12-Aug-19	20	217																										
	1810	Prepare Ductwork Shop Drawings	16-Jul-19	12-Aug-19	20	81																										
	1690	Prepare HVAC Pipe Data Submittal	16-Jul-19	05-Aug-19	15	52																										
	3050	Prepare Plumbing Fixture Submittal	16-Jul-19	10-Sep-19	40	293																										
	3064	Prepare Plumbing Material Submittal	16-Jul-19	26-Aug-19	30	148																										
	2457	FCC Review Metal Stud/Drywall Submittal	19-Jul-19	25-Jul-19	5	24																										
	2472	Prepare Acoustical Ceiling System Submittal	19-Jul-19	27-Sep-19	50	210																										
2501	Prepare Exterior Sheeting Shop Drawings	19-Jul-19	15-Aug-19	20	243																											
2462	CM & A/E Review/Approve Metal Stud/Drywall	26-Jul-19	08-Aug-19	10	24																											

Page 5 of 32

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule										20-Mar-20																			
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020														2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun		
<div></div>	<div></div> 1913	MEP Coordination Drawing Process Period - 4th & Roof	27-Dec-19	20-Jan-20	15	42																										
	<div></div> 1750	FCC Review Raised Floor Submittal	06-Jan-20	13-Jan-20	5	21																										
	<div></div> 2489	Prepare Paint/Wallcovering Submittal	06-Jan-20	03-Feb-20	20	127																										
	<div></div> 4040	FCC review glass partition submittal	07-Jan-20	08-Jan-20	2	140																										
	<div></div> 4050	CM & A/E review/Approve Glass partition Submittal	09-Jan-20	22-Jan-20	10	140																										
	<div></div> 1790	CM & A/E Review Raised Floor Submittal	13-Jan-20	27-Jan-20	10	21																										
	<div></div> 4060	FCC Review Overhead door submittal	15-Jan-20	16-Jan-20	2	144																										
	<div></div> 1880	FCC Review Courtroom Lift Submittal	20-Jan-20	24-Jan-20	5	22																										
	<div></div> 1900	CM & A/E Review & Approve Lift Submittal	27-Jan-20	10-Feb-20	10	21																										
	<div></div> 2494	FCC Review Paint/Wallcovering Submittal	03-Feb-20	10-Feb-20	5	142																										
	<div></div> 2509	Prepare Ceramic Tile Shop Drawings	03-Feb-20	16-Mar-20	30	127																										
	<div></div> 3090	FCC Review Flooring Submittal (Secure Corr.)	04-Feb-20	05-Feb-20	2	29																										
	<div></div> 3015	Millwork Mock up/Factory Visit (Int.)	04-Feb-20	05-Feb-20	2	130																										
	<div></div> 2523	FCC Review Door Frame Submittal	04-Feb-20	10-Feb-20	5	136																										
	<div></div> 2535	Prepare Door Submittal	04-Feb-20	30-Mar-20	40	138																										
	<div></div> 2557	Prepare Door Hardware Submittal	04-Feb-20	30-Mar-20	40	138																										
	<div></div> 1970	CM & A/E Review Diffuser/Register Submittals	10-Feb-20	24-Feb-20	10	21																										
	<div></div> 2499	CM & A/E Review/Approve Paint/Wallcovering Submittal	10-Feb-20	24-Feb-20	10	142																										
	<div></div> 4010	CM & A/E Review Flooring Submittal (Secure Corr,)	11-Feb-20	24-Feb-20	10	29																										
	<div></div> 2527	CM & A/E Review/Approve Door Frame Submittal	11-Feb-20	24-Feb-20	10	136																										
	<div></div> 1650	CM & A/E Review & Approve Detention Equip	24-Feb-20	09-Mar-20	10	42																										
	<div></div> 3080	FCC Review Millwork Submittal (Secure Corr.)	25-Feb-20	02-Mar-20	5	92																										
	<div></div> 2166	FCC Review Cable Tray Submittal	25-Feb-20	02-Mar-20	5	83																										
	<div></div> 2176	CM & A/E Review/Approve Cable Tray	03-Mar-20	16-Mar-20	10	83																										
	<div></div> 1660	FCC Review Elevator Submittal	09-Mar-20	16-Mar-20	5	42																										
	<div></div> 4000	CM & A/E Review Millwork Submittal (Secure Corr,)	10-Mar-20	30-Mar-20	15	92																										
	<div></div> 1670	CM & A/E Review/Approve Prisoners Elevator	16-Mar-20	30-Mar-20	10	42																										
	<div></div> 2529	FCC Review Ceramic Tile Submittal	16-Mar-20	23-Mar-20	5	127																										
	<div></div> 2549	CM & A/E Review/Approve Ceramic Tile Submittal	23-Mar-20	06-Apr-20	10	127																										
	<div></div> 3028	FCC Review Okasolar Clerestory Glass Submittal	24-Mar-20	30-Mar-20	5	60																										
	<div></div> 3040	CM & A/E Review Exhaust Fan Submittal	30-Mar-20	13-Apr-20	10	42																										
	<div></div> 4070	CM & A/E review/Approve Overhead door submittal	31-Mar-20	13-Apr-20	10	92																										
	<div></div> 2539	FCC Review Door Submittal	31-Mar-20	06-Apr-20	5	138																										
															Page 8 of 32																	

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule				20-Mar-20																							
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020												2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun
<div></div>	<div></div> 2561	FCC Review Hardware Submittal	31-Mar-20	06-Apr-20	5	138																								
	<div></div> 3032	CM & A/E Review/Approve Okasolar Clerestory Glass Submittal	31-Mar-20	13-Apr-20	10	60																								
	<div></div> 2543	CM & A/E Review/Approve Door Submittal	07-Apr-20	20-Apr-20	10	138																								
	<div></div> 2565	CM & A/E Review/Approve Hardware Submittal	07-Apr-20	20-Apr-20	10	138																								
	<div></div> 2094	FCC Review Lightning Protection Submittal	02-Jun-20	08-Jun-20	5	147																								
	<div></div> 2096	CM & A/E Review and Approve Lightning Protection Submittal	09-Jun-20	22-Jun-20	10	147																								
	<div></div> C Street Level																													
	<div></div> 5060	Prepare Site Concrete Submittal (2B.1)	05-Sep-19	11-Sep-19	5	33																								
	<div></div> 5085	FCC Review site Concrete (2B.1)	26-Sep-19	26-Sep-19	1	33																								
	<div></div> 5095	CM & A/EReview Site Concrete (2B.1)	27-Sep-19	10-Oct-19	10	33																								
	<div></div> 6025	Prepare Stone Submittal (2B.1)	03-Oct-19	20-Nov-19	35	28																								
	<div></div> 6005	Prepare Site Utilities Submittal (2B.1)	16-Oct-19	22-Oct-19	5	167																								
	<div></div> 6030	FCC Review Site Utilities Submittal (2B.1)	06-Nov-19	07-Nov-19	2	167																								
	<div></div> 6080	FCC Review Stone Submittal (2B.1)	06-Dec-19	12-Dec-19	5	28																								
	<div></div> 6090	CM & A/E Review Stone (2B.1)	13-Dec-19	27-Dec-19	10	28																								
	<div></div> Site Work																													
	<div></div> 4080	Prepare Sanitary/Storm Submittal	14-Aug-19	25-Sep-19	30	156																								
	<div></div> 5050	Prepare Pipe bollard submittal	28-Aug-19	04-Sep-19	5	33																								
	<div></div> 5070	FCC Review pipe bollards submittal	12-Sep-19	13-Sep-19	2	345																								
	<div></div> 5080	CM & A/E Review Pipe bollard submittal	16-Sep-19	27-Sep-19	10	345																								
	<div></div> 4090	Prepare Manhole Structures Shop Drawings	26-Sep-19	27-Sep-19	2	194																								
	<div></div> 5000	FCC Review Sanitary System Submittal	26-Sep-19	27-Sep-19	2	156																								
	<div></div> 5035	FCC Review Manhole Submittal	30-Sep-19	01-Oct-19	2	194																								
	<div></div> 5030	CM & A/E Review & Approve Sanitary/Storm Submittal	30-Sep-19	11-Oct-19	10	156																								
	<div></div> 5045	CM & A/E Review & Approve Manhole Submittal	02-Oct-19	15-Oct-19	10	194																								
<div></div> 6015	Prepare Light pole Submittal	16-Oct-19	22-Oct-19	5	226																									
<div></div> 6040	FCC Review Light Pole	06-Nov-19	06-Nov-19	1	226																									
<div></div> 6050	CM & A/E Review Light Pole	07-Nov-19	20-Nov-19	10	226																									
<div></div> 6058	Prepare Guard booth submittal	15-Jan-20	18-Feb-20	25	173																									
<div></div> 6072	FCC ReviewGuard booth submittal	04-Mar-20	04-Mar-20	1	173																									
<div></div> 6076	CM & A/E Review Guard booth submittal	05-Mar-20	18-Mar-20	10	173																									
<div></div> Procurement																														
<div></div> Administrative																														
<div></div> 6350	Fab/Deliver Prisoner Elevator Rails, Platform, and Equipment	30-Mar-20	23-Jun-20	60	200																									



































C Street - 2B Baseline Schedule		J.23 - General Contractor Baseline Schedule					20-Mar-20																					
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020										2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr
	6461	Delivery of Wood to Millworker (Secure Corr.)	17-Dec-20	08-Jan-21	15	30																						
Foundation Work																												
	6110	Fab/Deliver Augercast Pile Material	14-Aug-19	11-Sep-19	20	136																						
	6100	Fab/Deliver Rebar	12-Sep-19	13-Nov-19	45	91																						
	6120	Fab/Deliver Concrete	11-Oct-19	23-Jan-20	72	33																						
	6130	Fab/Deliver Augercast Pile Material/ Accessories	24-Jan-20	06-Feb-20	10	33																						
	6160	Fab/Deliver Structural Concrete Rebar	08-Apr-20	28-Apr-20	15	36																						
	6170	Fab/Deliver Structural Concrete Formwork	08-Apr-20	28-Apr-20	15	36																						
	6140	Fab/Deliver Concrete Accessories	08-Apr-20	28-Apr-20	15	36																						
	6150	Fab/Deliver Structural Concrete Material	08-Apr-20	28-Apr-20	15	36																						
Building Structure																												
	6182	Delivery of Raw Structural Steel to Fabricator	16-Jul-19	05-Aug-19	15	69																						
	6702	Fab/Deliver structural steel needed for 2nd/ Indiana struct demo work	21-Aug-19	10-Sep-19	14	58																						
	6180	Fab/Deliver Structural Steel/Metal Decking	14-Oct-19	05-Feb-20	80	64																						
	6190	Fab/Deliver Embeds for Precast Panels	01-Nov-19	20-Dec-19	35	47																						
Building Exterior Skin																												
	5364	Fab/Deliver Roof Pavers	21-Aug-19	02-Oct-19	30	381																						
	5366	Fab/Deliver Roofing for Waterproofing	21-Aug-19	11-Sep-19	15	376																						
	6230	Fab/Deliver Pipe Bollards	30-Sep-19	09-Dec-19	50	345																						
	6270	Fab/Deliver Punch Window System - C Level	15-Nov-19	22-Apr-20	110	90																						
	6271	Fab/Deliver Punch Window System - JM Level	15-Nov-19	22-Apr-20	110	152																						
	6272	Fab/Deliver Punch Window System - 3rd Level	15-Nov-19	22-Apr-20	110	159																						
	6273	Fab/Deliver Punch Window System - 4th Level	15-Nov-19	22-Apr-20	110	214																						
	6220	Fab/Deliver Precast Material/ Accessories	23-Dec-19	04-Feb-20	30	47																						
	6260	Fab/Deliver Stone to Site (Exterior Stone)	30-Dec-19	02-Mar-20	45	28																						
	6250	Fab/Deliver Stone Panels to Precast Supplier	30-Dec-19	24-Feb-20	40	33																						
	6265	Fab/Deliver Stone to Site (Interior Lobby Stone)	30-Dec-19	02-Mar-20	45	216																						
	6280	Delivery of Stone Panels to Precast Plant	03-Mar-20	30-Mar-20	20	28																						
	6210	Fab/Deliver Precast/Stone	31-Mar-20	22-Jul-20	80	28																						
	6200	Fab/Deliver Curtain wall / Glass / Accessories	15-Apr-20	17-Jul-20	65	40																						
Interior Build out																												
	2467	Fab/Deliver Metal Stud/Drywall	09-Aug-19	22-Aug-19	10	24																						
	6310	Fab/Deliver HVAC pipes	27-Aug-19	24-Oct-19	42	177																						
	2515	Fab/Deliver Exterior sheeting material	09-Sep-19	08-Nov-19	45	243																						


































C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule										20-Mar-20															
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020										2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr
2019	 6290	Fab/Deliver Detention equipment	09-Mar-20	26-Aug-20	120	165																						
	 6410	Fab/Deliver Guard rails/Stair railings	11-Mar-20	30-Jul-20	100	113																						
	 6411	Fab/Deliver Glass for Guardrails	11-Mar-20	30-Jul-20	100	113																						
	 2186	Fab/Deliver Cable Tray	17-Mar-20	26-May-20	50	83																						
	 6300	Fab/Deliver prisoners elevator Cab	30-Mar-20	01-Oct-20	130	130																						
	 2559	Fab/Deliver Ceramic Tile	06-Apr-20	09-Jun-20	45	127																						
	 6420	Fab/Deliver ATC Equipment/Devices	13-Apr-20	12-May-20	21	21																						
	 6830	Fab/Deliver Overhead door	14-Apr-20	01-Oct-20	120	126																						
	 3036	Fab/Deliver Okasolar (Court room) glass - 1st Floor	14-Apr-20	01-Oct-20	120	60																						
	 3037	Fab/Deliver Okasolar (Court room) glass - 2nd Floor	14-Apr-20	01-Oct-20	120	116																						
	 2553	Fab/Deliver wood doors	21-Apr-20	22-Jul-20	65	138																						
	 2569	Fab/Deliver hardware	21-Apr-20	22-Jul-20	65	138																						
	 2554	Fab/Deliver metal doors	21-Apr-20	23-Jun-20	45	158																						
	 6440	Fab/Deliver Exhaust Fan	12-May-20	23-Jul-20	50	21																						
	 6500	Fab/Deliver VAV Boxes for Option #5	18-May-20	22-Jul-20	45	58																						
	 6490	Fab/Deliver VAV Boxes	18-May-20	22-Jul-20	45	58																						
	 6340	Fab/Deliver VAV's (All Components)	18-May-20	26-Aug-20	70	33																						
	 2098	Fab/Deliver Lighting protection Material	23-Jun-20	23-Sep-20	65	147																						
	 6460	Fab/Deliver Millwork (Secure Corr.)	11-Jan-21	26-Feb-21	35	30																						
	 Site Work																											
	 6850	Fab/Deliver Sanitary & Storm Systems Material	14-Oct-19	09-Dec-19	40	156																						
	 6520	Fab/Deliver Light Pole	21-Nov-19	20-Jan-20	40	226																						
	 6840	Fab/Deliver Storm/Sanitary & Water System Material	22-Nov-19	07-Jan-20	30	167																						
	 6860	Fab/Deliver Manhole Structures	10-Dec-19	22-Jan-20	30	156																						
	 6087	Fab/Deliver Guard Booth Steel and Finishes to Manufacturer	19-Mar-20	29-Apr-20	30	173																						
	 6086	Fab/Deliver Guard Booth	30-Apr-20	02-Jul-20	45	173																						
	 Construction																											
	 Mobilization/Site Investigation																											
 6870	Mobilization/ Set-up Field Office	01-Jul-19	08-Jul-19	5	5																							
 6900	Life safety (egress Path modification)	16-Jul-19	29-Jul-19	10	42																							
 6890	Site Invest/Select demo/temp measures	16-Jul-19	29-Jul-19	10	0																							
 6880	DDOE Preconstruction Meeting	18-Jul-19	18-Jul-19	1	158																							
 6910	Installation of E & S Devices	19-Jul-19	25-Jul-19	5	158																							
 6920	Survey/As-built of existing bldg.	23-Jul-19	29-Jul-19	5	33																							

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule				20-Mar-20																										
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020														2021						
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun			
	6705	Select demo/Inst new girder/beam/col for 2nd/ Indiana struct demo	25-Nov-19	09-Dec-19	10	5																											
	6715	Structural demo on 5th/Roof level	27-Nov-19	18-Dec-19	15	3																											
	6792	GPR/Scan slab for demolition work level C	27-Nov-19	04-Dec-19	5	62																											
	6711	Demo exist facade Lime stone 4th & 3rd	17-Dec-19	23-Dec-19	5	0																											
	7030	Demo exist facade Lime stone 2nd & 1st	24-Dec-19	31-Dec-19	5	9																											
	6731	Structural demo on 4th floor	24-Dec-19	03-Jan-20	7	0																											
	7020	Demo exist facade Lime stone JM & C	02-Jan-20	08-Jan-20	5	34																											
	6771	Structural demo on 3rd floor	06-Jan-20	14-Jan-20	7	0																											
	6806	Structural demo on 2nd floor	15-Jan-20	04-Feb-20	15	0																											
	6816	Structural demo Indiana level	05-Feb-20	25-Feb-20	15	0																											
	6826	Structural demo JM level	26-Feb-20	03-Mar-20	5	0																											
	6836	Structural demo C street level	04-Mar-20	10-Mar-20	5	0																											
	6845	Install temp partions/demo temp enclosure at new curtain wall system	24-Aug-20	04-Sep-20	10	5																											
	Foundation Work																																
	6855	Selective site demo at East Ramp	11-Mar-20	24-Mar-20	10	0																											
	6865	New Auger cast Pile	25-Mar-20	07-Apr-20	10	0																											
	6875	Excavation/Sheeting/Shoring at East ramp	08-Apr-20	21-Apr-20	10	0																											
	6885	Grade Beam/Retaining wall	22-Apr-20	05-May-20	10	0																											
	Building Structure																																
	6895	Erect column/Beam C-JM	06-May-20	13-May-20	6	0																											
	6905	Erect Columns/Beam JM to Indiana level	14-May-20	21-May-20	6	0																											
	6925	Inst Metal deck/studs @ JM level	22-May-20	29-May-20	5	9																											
	6915	Erect Columns/Beam Indiana to 2nd Floor	22-May-20	01-Jun-20	6	0																											
	6935	Erect Columns/Beam 2nd to 3rd floor	02-Jun-20	09-Jun-20	6	0																											
	6955	Install metal deck/studs Indiana level	10-Jun-20	16-Jun-20	5	2																											
	6945	Erect Columns/Beam 3rd to 4th Floor	10-Jun-20	17-Jun-20	6	0																											
	6957	Inst Metal deck/studs 2nd floor	18-Jun-20	24-Jun-20	5	1																											
	6965	Erect COLUMNS/Beam 4th floor to Roof	18-Jun-20	25-Jun-20	6	0																											
	6975	Inst Metal Deck/studs 3rd floor	26-Jun-20	02-Jul-20	5	0																											
	7005	Inst Metal Deck/Studs 4th floor	06-Jul-20	10-Jul-20	5	0																											
	7007	Inst Metal deck/Studs 5th floor/Roof	13-Jul-20	17-Jul-20	5	1																											
	6985	Concrete on Metal deck on JM Level	13-Jul-20	20-Jul-20	6	0																											
7015	Concrete on Metal Deck Indiana	21-Jul-20	28-Jul-20	6	0																												
7025	Concrete on Metal Deck L2	29-Jul-20	05-Aug-20	6	0																												

[illegible]



































[illegible]

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule										20-Mar-20																	
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020											2021						
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun
	 9030	Furniture Vendor System Furniture (2nd fl.)	11-May-21	17-May-21	5	7																								
	 9005	Final Clean (2nd fl.)	13-May-21	14-May-21	2	1																								
	 9040	Telecom/Cabling Contractor (2nd fl.) Furniture Connection	19-May-21	25-May-21	5	1																								
	 9070	JCSS (Install/test/Security equipment) (2nd fl.)	19-May-21	25-May-21	5	3																								
	 Prisoners Corridor 2nd/3rd																													
	 1127	Investigation/Selective MEP Demo (Prisoners Corr. 2nd/3rd)	08-Jan-21	11-Jan-21	2	2																								
	 1129	Selective demo (Prisoners Corr. 2nd/3rd)	12-Jan-21	18-Jan-21	5	2																								
	 1131	Struct steel framing/metal deck (Prisoners Corr. 2nd/3rd)	19-Jan-21	01-Feb-21	10	2																								
	 1133	Inspect steel framing (Prisoners Corr. 2nd/3rd)	02-Feb-21	02-Feb-21	1	2																								
	 1137	Concrete on metal deck/rough-in (Prisoners Corr. 2nd/3rd)	03-Feb-21	09-Feb-21	5	2																								
	 1139	Build CMU walls/ceiling & wall rough-in (Prisoners Corr. 2nd/3rd)	10-Feb-21	23-Feb-21	10	2																								
	 1141	Install terrazzo floor/polish/base (Prisoners Corr. 2nd/3rd)	24-Feb-21	09-Mar-21	10	2																								
	 1143	Install metal pan stairs/railings (Prisoners Corr. 2nd/3rd)	10-Mar-21	16-Mar-21	5	2																								
	 1147	Prime walls/bulkheads (Prisoners Corr. 2nd/3rd)	17-Mar-21	30-Mar-21	10	2																								
	 1155	Install detention equipment (Prisoners Corr. 2nd/3rd)	31-Mar-21	20-Apr-21	15	12																								
	 1148	Install prisoners elevator rail/bracket/platform (Prisoners Corr. 2nd/3rd)	31-Mar-21	13-Apr-21	10	2																								
	 1151	Pull wire/nst lights/security/devicess (Prisoners Corr. 2nd/3rd)	31-Mar-21	06-Apr-21	5	22																								
	 1153	Install sprinkler heads (Prisoners Corr. 2nd/3rd)	31-Mar-21	06-Apr-21	5	22																								
	 1149	Install elevator cab/equip/test (Prisoners Corr. 2nd/3rd)	14-Apr-21	04-May-21	15	2																								
	 1159	FCC Correct Punch list (Prisoners Corr. 2nd/3rd)	06-May-21	12-May-21	5	2																								
	 1171	Prisoners Corridor 2nd/3rd Final Clean	13-May-21	13-May-21	1	2																								
	 1163	Sustantial completion (Prisoners Corr. 2nd/3rd)	14-May-21	14-May-21	1	2																								
	 Court Room (2nd Floor)																													
	 5020	Duct riser/branch line (Court Room - 2nd fl.)	21-Aug-20	03-Sep-20	10	4																								
	 5026	Hot water supply/ return (Court Room - 2nd fl.)	28-Aug-20	11-Sep-20	10	4																								
	 5024	Plumbing riser/ branch lines (Court Room - 2nd fl.)	28-Aug-20	11-Sep-20	10	4																								
	 5022	Above ceiling elect/F/A/Security rough-in (Court Room - 2nd fl.)	28-Aug-20	11-Sep-20	10	4																								
	 5028	Sprinkler main/branch line (Court Room - 2nd fl.)	01-Sep-20	15-Sep-20	10	4																								
	 5032	Install VAV'S (Court Room - 2nd fl.)	10-Sep-20	11-Sep-20	2	6																								
	 5034	Interior metal stud framing (Court Room - 2nd fl.)	16-Sep-20	29-Sep-20	10	4																								
	 5038	Wall elect/F/A/Sec/Data/phone Rough-in (Court Room - 2nd fl.)	18-Sep-20	01-Oct-20	10	4																								
	 5036	In- wall plumbing rough- (Court Room - 2nd fl.)	18-Sep-20	01-Oct-20	10	4																								
	 5040	Install door frames (Court Room - 2nd fl.)	28-Sep-20	29-Sep-20	2	17																								
 5044	Insulate/ test /in wall plumb pipe inspection (Court Room - 2nd fl.)	02-Oct-20	08-Oct-20	5	9																									

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule										20-Mar-20																
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020							2021									
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	May
	 5042	ATC- In wall rough (Court Room - 2nd fl.)	02-Oct-20	15-Oct-20	10	4																							
	 5048	JCSS rough-in/Cabling (Court Room - 2nd fl.)	16-Oct-20	12-Nov-20	20	96																							
	 5046	Elect/F/A/phone/Data Security wall close-in (Court Room - 2nd fl.)	16-Oct-20	16-Oct-20	1	4																							
	 5054	Hang Drywall (Court Room - 2nd fl.)	20-Oct-20	02-Nov-20	10	4																							
	 5056	Tape/Block/Skim/Sand Drywall (Court Room - 2nd fl.)	23-Oct-20	05-Nov-20	10	4																							
	 5062	Install Ceiling Grid (Court Room - 2nd fl.)	30-Oct-20	05-Nov-20	5	6																							
	 5058	Frame acoustical plastered ceiling (Court Room - 2nd fl.)	30-Oct-20	12-Nov-20	10	4																							
	 5064	Install Light Fixtures @ grid ceiling (Court Room - 2nd fl.)	04-Nov-20	10-Nov-20	5	6																							
	 5068	Inst acoustical plastered ceiling (Court Room - 2nd fl.)	13-Nov-20	11-Dec-20	20	4																							
	 5072	Install light/diffuser/sprinkler heads @ plaster clg (Court Room - 2nd fl.)	30-Nov-20	28-Dec-20	20	4																							
	 5074	Install Ceiling tiles (Court Room - 2nd fl.)	29-Dec-20	30-Dec-20	2	4																							
	 5076	Final paint/Wallcovering (Court Room - 2nd fl.)	31-Dec-20	28-Jan-21	20	4																							
	 5086	Install Court room/ Millwork (Court Room - 2nd fl.)	08-Jan-21	04-Feb-21	20	4																							
	 5082	Install Raised floor (Court Room - 2nd fl.)	29-Jan-21	11-Feb-21	10	49																							
	 5083	Install court room doors/surround & Hardware (Court Room - 2nd fl.)	29-Jan-21	11-Feb-21	10	54																							
	 5104	Install Okasolar court room glass (Court Room - 2nd)	29-Jan-21	11-Feb-21	10	34																							
	 5087	Judges desk/Clerl Desk & Witness Stand (Court Room - 2nd fl.)	05-Feb-21	04-Mar-21	20	4																							
	 5084	Flooring (Court Room - 2nd fl.)	12-Feb-21	04-Mar-21	15	34																							
	 5091	Inst Lifts (Court Room - 2nd fl.)	05-Mar-21	11-Mar-21	5	34																							
	 5088	Install Jury box (Court Room - 2nd fl.)	05-Mar-21	01-Apr-21	20	4																							
	 5089	Install Cap/Base & Moulding (Court Room - 2nd fl.)	02-Apr-21	22-Apr-21	15	4																							
	 5097	2nd Floor Courtroom Final Clean	03-May-21	04-May-21	2	4																							
	 5093	Telecom/Cabling Contractor (Court Room - 2nd fl.)	05-May-21	11-May-21	5	4																							
	 5094	2nd Floor Courtroom TAB	12-May-21	12-May-21	1	9																							
	 6006	Furniture Vendor System Furniture (Court Room - 2nd fl.)	12-May-21	18-May-21	5	4																							
	 6014	Power to System Furniture by GC (Court Room - 2nd fl.)	14-May-21	19-May-21	4	5																							
	 6012	DC Courts IT/Other vendors (Court Room - 2nd fl.)	14-May-21	20-May-21	5	4																							
	 6010	Telecom/Cabling Contractor (Court Room - 2nd fl.) Furniture Connection	14-May-21	20-May-21	5	4																							
	 6008	JCSS (Install/test/Security equipment) (Court Room - 2nd fl.)	14-May-21	20-May-21	5	4																							
	 Third Floor																												
	 2003	Abate/Demo south corridor wall (3rd fl. secure Corr.)	14-Nov-19	05-Dec-19	15	296																							
	 2004	Construct new south corridor wall (3rd fl. secure Corr.)	14-Nov-19	05-Dec-19	15	296																							
	 9300	Duct riser/branch line (3rd fl.)	04-Sep-20	25-Sep-20	15	36																							

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule										20-Mar-20															
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020										2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr
📁 Second Floor																												
📁 8800	Building wall close-in Inspection (2nd fl.)	30-Oct-20	30-Oct-20	1	36																							
📁 1030	Inspections (Secure Corr. 2nd Fl.)	21-Jan-21	21-Jan-21	1	11																							
📁 8880	Above ceiling inspections (2nd fl.)	01-Feb-21	02-Feb-21	2	29																							
📁 1060	Ceiling close in inspection (Secure Corr. 2nd Fl.)	05-Mar-21	05-Mar-21	1	11																							
📁 9080	Final Inspection (2nd Floor)	26-May-21	27-May-21	2	1																							
📁 Court Room (2nd Floor)																												
📁 5052	Building wall close-in (Court Room - 2nd fl.)	19-Oct-20	19-Oct-20	1	4																							
📁 5066	Above ceiling rough/Inspectn @ plastered ceiling (Court Room - 2nd fl.)	06-Nov-20	19-Nov-20	10	4																							
📁 6016	Final Inspection (Court Room - 2nd fl.)	20-May-21	20-May-21	1	4																							
📁 Third Floor																												
📁 9440	Building wall close-in Inspection (3rd fl.)	02-Nov-20	02-Nov-20	1	36																							
📁 9500	Above ceiling inspections (3rd fl.)	02-Feb-21	03-Feb-21	2	1																							
📁 2045	Inspections (3rd fl. secure Corr.)	12-Feb-21	15-Feb-21	2	14																							
📁 2095	Ceiling close in inspection (3rd fl. secure Corr.)	23-Mar-21	23-Mar-21	1	14																							
📁 9640	Final Inspection (3rd fl.)	03-May-21	04-May-21	2	1																							
📁 Fourth Floor																												
📁 9770	Building wall close-in Inspection (4th fl.)	23-Nov-20	23-Nov-20	1	36																							
📁 9800	Above ceiling inspections (4th fl.)	04-Jan-21	05-Jan-21	2	36																							
📁 9875	Final Inspection (4th fl.)	27-May-21	28-May-21	2	1																							
📁 Punchlist																												
📁 C Street Level																												
📁 6070	Punchlist (C Level)	08-Nov-19	21-Nov-19	10	167																							
📁 7505	Pre Final Inspection (C St. Level)	22-Feb-21	26-Feb-21	5	0																							
📁 7535	Punchlist/Correction (C St. Level)	01-Mar-21	12-Mar-21	10	0																							
📁 7545	Owner Final Inspection (C St. Level)	18-Mar-21	24-Mar-21	5	0																							
📁 John Marshall Level																												
📁 8010	Pre Final Inspection (JM Level)	09-Mar-21	15-Mar-21	5	19																							
📁 8030	Punchlist/Correction (JM Level)	16-Mar-21	29-Mar-21	10	19																							
📁 8050	Owner Final Inspection (JM Level)	29-Apr-21	05-May-21	5	0																							
📁 8280	Pre Final Inspection (Secure Corr. JM)	03-May-21	07-May-21	5	5																							
📁 8290	Punchlist/Correction (Secure Corr. JM)	10-May-21	14-May-21	5	9																							
📁 8295	Owner Final Inspection (Secure Corr. JM)	21-May-21	21-May-21	1	5																							
📁 Prisoners Corridor JM/IN																												

Page 30 of 32

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule										20-Mar-20															
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020										2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr
	 8349	Owner/A/E generate Punchlist (Prisoners Corr. JM/IN)	29-Apr-21	29-Apr-21	1	14																						I
	 8353	Owner final inspection (Prisoners Corr. JM/IN)	07-May-21	07-May-21	1	14																						I
	 Indiana Level																											
	 8610	Pre Final Inspection (Indiana Level)	03-Feb-21	09-Feb-21	5	5																						I
	 8630	Punchlist/Correction (Indiana Level)	10-Feb-21	16-Feb-21	5	5																						I
	 8640	Owner Final Inspection (Indiana Level)	19-Feb-21	22-Feb-21	2	5																						I
	 9975	Pre Final Inspection (Secure Corr. Indiana)	22-Feb-21	22-Feb-21	1	62																						I
	 9985	Punchlist (Secure Corr. Indiana)	24-Feb-21	02-Mar-21	5	61																						I
	 9990	Owner Final Inspection of Indiana level Secure corridor	04-Mar-21	04-Mar-21	1	61																						I
	 Court Room (Indiana)																											
	 4086	Pre Final Inspection (Court Room - indiana)	27-Apr-21	27-Apr-21	1	1																						I
	 4092	Punchlist/Correction (Court Room - indiana)	28-Apr-21	04-May-21	5	1																						I
	 4094	Owner Final Inspection (Court Room - indiana)	05-May-21	05-May-21	1	1																						I
	 Second Floor																											
	 1085	Pre Final Inspection (Secure Corr. 2nd Fl.)	16-Apr-21	22-Apr-21	5	11																						I
	 1090	Punchlist (Secure Corr. 2nd Fl.)	23-Apr-21	06-May-21	10	11																						I
	 8980	Pre Final Inspection (2nd fl.)	29-Apr-21	05-May-21	5	1																						I
	 9000	Punchlist/correction (2nd fl.)	06-May-21	12-May-21	5	1																						I
	 1095	Owner Final Inspection of 2nd Floor Secure corridor (Secure Corr. 2nd Fl.)	07-May-21	10-May-21	2	11																						I
	 9010	Owner Final Inspection (2nd fl.)	17-May-21	18-May-21	2	1																						I
	 Prisoners Corridor 2nd/3rd																											
	 1157	Owner/A/E generate Punchlist (Prisoners Corr. 2nd/3rd)	05-May-21	05-May-21	1	2																						I
	 1161	Owner final inspection (Prisoners Corr. 2nd/3rd)	13-May-21	13-May-21	1	2																						I
	 Court Room (2nd Floor)																											
	 5092	Pre Final Inspection (Court Room - 2nd fl.)	23-Apr-21	23-Apr-21	1	4																						I
	 5096	Punchlist/ Correction (Court Room - 2nd fl.)	26-Apr-21	30-Apr-21	5	4																						I
	 6002	Owner Final Inspection (Court Room - 2nd fl.)	04-May-21	04-May-21	1	4																						I
	 Third Floor																											
	 9560	Pre Final Inspection (3rd fl.)	11-Mar-21	12-Mar-21	2	1																						I
	 9570	Punchlist/correction (3rd fl.)	15-Mar-21	19-Mar-21	5	1																						I
 9580	Owner Final Inspection (3rd fl.)	24-Mar-21	30-Mar-21	5	1																						I	
 2140	Pre Final Inspection (3rd fl. secure Corr.)	14-May-21	14-May-21	1	2																						I	
 2150	Punchlist (3rd fl. secure Corr.)	17-May-21	21-May-21	5	2																						I	
 2160	Owner Final Inspection of 3rd floor secure corridor.	25-May-21	26-May-21	2	2																						I	

C Street - 2B Baseline Schedule			J.23 - General Contractor Baseline Schedule						20-Mar-20																							
Activity ID	Activity Name	Start	Finish	Original Duration	Total Float	2019							2020														2021					
						n	Jul	A	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	May	Jun		
Fourth Floor																																
9830	Pre Final Inspection (4th fl.)	24-Feb-21	02-Mar-21	5	36																											
9832	Punchlist/correction (4th fl.)	03-Mar-21	09-Mar-21	5	36																											
9840	Owner Final Inspection (4th fl.)	10-Mar-21	16-Mar-21	5	36																											
Site Work																																
2360	Owner Pre Inspection of Phase 2B.1 Sitework	18-Mar-21	24-Mar-21	5	31																											
2380	Owner Final Inspect 2B.1 East Plaza Site work	08-Apr-21	09-Apr-21	2	31																											
Project Close Out																																
Site Work																																
2390	O & M Manual for 2B.1 Landscape/ Site	12-Apr-21	14-Apr-21	3	31																											
2400	Final Completion/ Owner Acceptance (2B.1)	15-Apr-21	16-Apr-21	2	31																											
Phase 2B Project completion																																
2450	Startup of Emergency Power System (2B)	02-Feb-21	03-Feb-21	2	77																											
2455	Startup of Lighting Controls (2B)	02-Feb-21	03-Feb-21	2	77																											
2440	Commissioning of Emergency Power System (2B)	04-Feb-21	10-Feb-21	5	77																											
2444	Commissioning of Lighting Controls (2B)	04-Feb-21	10-Feb-21	5	77																											
2425	Prepare O&M Manuals & Closeout Documents (2B)	19-Feb-21	13-May-21	60	5																											
2453	Startup of HVAC System (2B)	23-Mar-21	24-Mar-21	2	42																											
2456	Startup of HVAC Controls (2B)	23-Mar-21	24-Mar-21	2	42																											
2454	Startup of PV Panels (2B)	24-Mar-21	25-Mar-21	2	41																											
2458	Startup of Grounding System (2B)	24-Mar-21	25-Mar-21	2	41																											
2442	Commissioning of HVAC System (2B)	25-Mar-21	31-Mar-21	5	42																											
2446	Commissioning HVAC Controls (2B)	25-Mar-21	31-Mar-21	5	42																											
2443	Commissioning of PV Panels (2B)	26-Mar-21	01-Apr-21	5	41																											
2447	Commissioning of Grounding System (2B)	26-Mar-21	01-Apr-21	5	41																											
2451	Startup of Dometic Water (2B)	28-Apr-21	29-Apr-21	2	16																											
2441	Commissioning of Dometic Water (2B)	30-Apr-21	06-May-21	5	16																											
2420	Turnover of As-Builts (2B)	14-May-21	14-May-21	1	5																											
2445	Training (2B)	17-May-21	21-May-21	5	5																											
9200	Phase 2B Project Close Out	31-May-21	31-May-21	1	0																											